



Palm Square Business Park  
Silverwood House  
Bonza Bay Road  
Beacon Bay  
East London

Tel: (043) 711 6000  
Fax (043) 748 5471  
Website: www.idt.org.za

Enquiries: P. Magwentshu

Telephone Nr: 043 7116000

04<sup>th</sup> March 2014

The Manager  
Lakhanya Quantity Surveyors (Mthatha Office)  
Mthatha  
5099

Dear Mr Bohan Ebenezer

**RAPID SCHOOLS DELIVERY PROGRAMME II – EMERGENCY ECDC- ACM PROJECTS**

This correspondence serves to inform you that the following Alternative Building Technology (ABT) Suppliers have been appointed on schools as listed below:

Project Name	Appointed Supplier	ABT Building System	Amount	Contact Details
Ncapayi JSS	Monl Frame (Pty) Ltd	UCO Solidwall Building System	R1 771 297.00	Edwin Mashigo Tel: 079 503 0293 Fax: 014 455 3345
Qumbu Village JSS	Monl Frame (Pty) Ltd	UCO Solidwall Building System	R1 771 297.00	Edwin Mashigo Tel: 079 503 0293 Fax: 014 455 3345
Siyoyo JSS	AM Sharp Civils	UCO Solidwall Building System	R1 858 369.00	AM Mokele / Thabo Lehoko: 016 4553344/5, 0731674597, 0825543995

You are hereby instructed to appoint the above listed ABT Suppliers with immediate effect. Please note that these Suppliers' are to be appointed as Nominated sub-contractors to the main contractors and will be paid under provisional sums allowed for in the tender documents for Alternative Construction Methods. Please note that their tender amounts are inclusive of supply, delivery, erection and monitoring thereof.

---

Trustees: S Fikeni (Chairperson), TE Motswaledi (Deputy Chairperson), MIB Matulle, ZQL Mdhladhla, MM Mlengana, NTF Mpumwana, MM Molala, RAS Patel, P Nkomo, ZAT Zitha. GC Zulu-Kabanyane

CEO: T Nwedamutswu

Registration Number: 669/91

You are required to instruct your Architect to work together with the appointed supplier to develop working drawings according to the supplier's building method and as per the briefing for implementation of this programme. It is suggested that you convene the following meeting with service providers as a matter of urgency to co-ordinate integrated delivery of the project.

Proposed Meeting / Coordination Session	Timing of Meeting / Session	Role-players / Participants	Outputs Required
Design Coordination Session	<ul style="list-style-type: none"> <li>After approval of SDP by EC DoE &amp; EC DRPW (if required)</li> <li>Prior to Detailed Design Development</li> </ul>	<ul style="list-style-type: none"> <li>Chaired by Architect</li> <li>Attended by Architect; ABT System Designer; Structural Engineer; Electrical Engineer;</li> </ul>	<ul style="list-style-type: none"> <li>Detailed Design Drawings aligned to ABT System Specifications</li> </ul>
Construction Coordination Session	<ul style="list-style-type: none"> <li>After Appointment of Main Contractors</li> <li>Prior to Finalisation of Contract</li> </ul>	<ul style="list-style-type: none"> <li>Chaired by Principal Agent</li> <li>Attended by P/Agent; ABT Supplier; Main Contractor</li> </ul>	<ul style="list-style-type: none"> <li>Detailed Breakdown of Work Trades</li> <li>Construction Programme</li> <li>Final Bill of Quantities</li> </ul>

As per our meeting with these suppliers for possible engagement in the programme, they confirmed their capacity to deliver the projects before the end of this financial year 2013/2014. Please ensure that they begin to work immediately and that claims for work done must be submitted before end of financial the 20<sup>th</sup> March 2014. Please also submit fee appraisals for the entire professional team and note the cut-off date for the Eastern Cape Department of Education (EC DoE) payments.

Trusting that the above is in order and should you need further clarity on the above matter please be at liberty to contact the undersigned.

Yours faithfully,



**Piko Magwentshu**

Programme Manager Infrastructure: EC

---

Trustees: S Fikeni (Chairperson), TE Motswaledi (Deputy Chairperson), MIB Matutle, ZQL Mdhladha, MM Mlengana, NTF Mpumlwana, MM Molala, RAS Patel, P Nkomo, ZAT Zitha. GC Zulu-Kabanyane

CEO: T Nwedamutswu

Registration Number: 669/91



Tel : 043-711 6000 Fax:043-748 5614  
 Website: www.idt.org.za

**ATTENDANCE REGISTER FOR RAPID SCHOOL DELIVERY PROGRAMME II: MEETING WITH ACT CONTRACTORS ON THE ECDC PROJECTS USING ALTERNATIVE CONSTRUCTION TECHNOLOGY**

DATE: 13/02/2014

VENUE: DOWNSTAIRS BOARDROOM (E.L. OFFICES)

TIME: 09H30

Name	Organization/Company	Telephone Number	Fax Number	E-mail Address	Signature
Z. GOBORA	IDT	043 711 6000	-	Zyandag@idt.org.za	<i>[Signature]</i>
L. Ntshabe	IDT	"	-	lelethun@idt.org.za	<i>[Signature]</i>
P. Magwenyohu	IDT	"	086 6614 589	pitom@idt.org.za	<i>[Signature]</i>
C. SMETH	RACONABIL	082 808 3275	016 423 1919	csmith@raconabil.co.za	<i>[Signature]</i>
J. WILKEN	"	0825774577	"	juwilkens@raconabil.co.za	<i>[Signature]</i>
L.M. MARIATHA	Diphakane Trading	079310 9414	012 472 9391	louisismaphithathakhe	<i>[Signature]</i>
O. KRULLER	F. G. I	082333 5009	016 365 0167	denrik@fci.co.za	<i>[Signature]</i>
Xuyo Moko	King Holdings	0115757382	0867757767	xinoruytomukoboko	<i>[Signature]</i>
EDWIN MASHIMO	ALONZ FRAMES	0195232273	016 455 3245	edwinm@alonzframes.co.za	<i>[Signature]</i>
ABEL NHIAPA	AM SHEEP	07323 1999	016 455 3305	abeln@am-sheep.co.za	<i>[Signature]</i>
Atobeko Ncedo	Paopu's	0124400496	0865195479	Atobeko@paopu.co.za	<i>[Signature]</i>

Trustees: S Fikeni (Chairperson), MIB Matutle, ZQL Mhlahla, MM Mlangana, NTF Mpumliwana, MM Molata, TE Motswaledi, TC Ndlovu, RAS Patel, P Nkomo, ZAT Zitha. GC Zulu-Kabanyane

Registration Number: 669/91



Tel : 043-711 6000 Fax:043-748 5614  
Website: www.idt.org.za

### ATTENDANCE REGISTER FOR RAPID SCHOOL DELIVERY PROGRAMME II: MEETING WITH ACT CONTRACTORS ON THE ECDC PROJECTS USING ALTERNATIVE CONSTRUCTION TECHNOLOGY

DATE: 13/02/2014

VENUE: DOWNSTAIRS BOARDROOM (E.L. OFFICES)

TIME: 09H30

Name	Organization/Company	Telephone Number	Fax Number	E-mail Address	Signature
Z. GOSORA	IDT	043 711 6000	-	Zyandag@idt.org.za	
Z. Ntshabe	IDT	"	-	tlethun@idt.org.za	
P. Magwenjeha	IDT	"	086 6614 589	pitom@idt.org.za	
C. SMETH	RAZORBLADE	082 808 3295	016 423 1919	csmith@protonmail.co.za	
J. WILKENS	"	0825 774577	"	juillken@razorblades.co.za	
L.M. MATHATHA	Diphase Trading	079310 9416	012 472 9391	lomisimaphuthathathata@razorblades.co.za	
D. KRUGER	T.G.E	082333 5009	016365 0647	darib@tginthaw.co.za	
Duyo Moko	King Holdings	0115757387	0867197767	duyoyemoko@king.co.za	
EDWIN MASHINE	WORLD FRAMES	0795050292	010 455 3745	edwinm@worldframes.co.za	
ABEL NHLAA	AM SHARP	07323 19199	016 455 3368	abeln@amsharp.co.za	
Ntobeko N. Goba	PROPUS	0829400496	0865195429	ntobeko@propus.co.za	

Trustees: S Fikeni (Chairperson), MIB Matutle, ZOL Mdhladhla, MM Mlangana, NTF Mputlwana, MM Molala, TE Motswaledi, TC Ndlovu, RAS Patei, P Nkomo, ZAT Zilha. GC Zulu-Kabanyane

Registration Number: 669/91